

MILESTONES			
MILESTONE	COMMIT DT	ACTUAL DT	BASELINE DT
Environmental Document Approved	12/13/2013 6:59:34 AM	12/13/2013 6:59:34 AM	
Authorized Design Consultant	3/17/2011	3/17/2011	
Stage 2 Plans - Submitted	8/5/2013	8/5/2013	
Stage 2 Plans - Complete	9/4/2013	9/4/2013	
Stage 3 Plans - Submitted	5/2/2014	5/2/2014	
Stage 3 Plans - Complete	5/30/2014	5/30/2014	
Tracings Complete	9/15/2014	9/15/2014	
Final R/W Plans Submitted	11/4/2013	11/4/2013	
R/W Authorized	11/21/2013	11/21/2013	
R/W Acquisition Complete	9/15/2015	9/15/2015	
Plan Package Received in C.O.	6/29/2017	6/29/2017	
Sale	11/30/2017	11/30/2017	
Award	12/7/2017	12/7/2017	
Estimated Begin Construction	4/2/2018		
Estimated End Construction	10/11/2019		
District R/W Certification	6/28/2017	6/28/2017	
Minor Project Preliminary Engineering Study - Submitted	4/23/2012	4/23/2012	
Minor Project Preliminary Engineering Study - Approved	6/8/2012	6/8/2012	
Preliminary R/W Plans - Submitted	8/5/2013	8/5/2013	
Preliminary R/W Plans - Approved	9/20/2013	9/20/2013	
Environmental Re-evaluation Approval	5/12/2015 1:57:01 PM	5/12/2015 1:57:01 PM	
Alternative Evaluation Report - Submitted	7/12/2013 1:20:13 PM	7/12/2013 1:20:13 PM	
Initial Project Scope Complete	5/3/2010	5/3/2010	
Federal Reimbursement End Date	4/11/2022		
Estimate Complete			
Funding Complete			
Begin Proposal Date			
Begin Advertising			

Print

Close Window